

PROJECTS 6 & 7

Permit Approval:

Erosion and Sediment Control:

Contractor Award:

Original Bid Date: April 12, 2016

Rebid Date: April 22, 2016 (*due to only two bidders*)

Low Bidder:

Bid Amount:

Contract Signed:

WATER SYSTEM

Permit Approval:

Water: March 11, 2015

Contractor Award:

Bid Date: Dec. 4, 2014

On-Site

Low Bidder: T & K Utilities

Bid Amount: \$1,665,134.10

Contract Signed: July 30, 2015

Off-Site

Low Bidder: Double R Utilities

Bid Amount: \$1,469,685.56

Contract Signed: March 19, 2015

WATER SYSTEM PHOTOS



WATER SYSTEM PHOTOS



PAVING PROJECT

Contractor Award:

Bid Date: Sept. 8, 2015

Low Bidder: Caldwell Construction Services

Bid Amount: \$205,500.00

Contract Signed: Nov. 3, 2015

Weather conditions and asphalt plant closing would not allow project to begin until now.

Jobs Currently Under Contract or Completed:

- ” Legal Fees: \$136,284.00
- ” Engineering Design: \$731,500.00
- ” Engineering Construction Administration: \$368,500.00
- ” Surveying: \$100,000.00
- ” Project 1: \$897,560.00
- ” Project 2: \$710,078.60
- ” Project 3: \$426,539.30
- ” Project 5: \$646,603.10
- ” Partial Paving: \$205,500.00
- ” On-Site Water: \$1,665,134.10
- ” Off-Site Water: \$1,469,685.56
- ” Total: \$7,487,872.12

- ” Total Actually Spent to Date: **\$4,902,924.00**

Remaining Available Funds: \$4,612,127.88

Remaining Projects:

Project 4:	\$1,500,000.00
Projects 6 & 7:	\$1,500,000.00
Projects 8 & 9:	\$1,300,000.00
Remaining Paving:	<u>\$1,000,000.00</u>
Total:	\$5,300,000.00

TIMELINE

- “ Construct Projects 6 & 7: June – Dec 2016
- “ Construct Projects 8 & 9: Jan – June 2017
- “ Construct Project 4: July – Sept 2017
- “ Paving Project: Sept – Oct 2017
- “ Water System Start-Up: Nov 2017