



152 East Main Street • Forest City, NC 28043  
Phone (828) 247-4495 • Fax (828) 247-4498

## MEMORANDUM

**Date: November 14, 2012**  
**To: Danny Searcy**  
**From: David Odom**  
**Re: Weekly Update on Grey Rock Activities – Projects 1-5**

---

1. Rogers has begun prepping the stone for Project 3A. The paving should be completed prior to Thanksgiving.
2. We are still awaiting DENR in Raleigh's response for the trout buffer variance on Phase 3B. We anticipate several comments and a back and forth response until we get that approval.
3. Project 4A is under construction. Grading is nearly completed. Sisk is in the process in installing the storm drainage now. Stoning will begin end of the week and it should be wrapped up prior to Thanksgiving.
4. Sisk is beginning to mobilize on Project 5. They are beginning to clear timber now. They will begin stumping the week after Thanksgiving. Grading time will be mostly controlled by weather but it likely will go into January to complete.
5. Bids for Project 6 have been moved to Friday November 16<sup>th</sup> at 10 am.
6. We are designing Project 7 now. That project will be what was originally identified as Project 12. We have selected this project since it has no streams and it is on a south facing slope. It is a smaller project so we will be bidding it informally. We will advertise the last week in November and open bids in December to award at the January Commissioner's meeting.

7. Overall it looks like will be finishing in the summer of 2014 rather than late spring due to the time to obtain the stream impacting permits and trout buffer variances. Those issues are primarily behind us now and we will just have to deal with the weather.
8. Our asphalt has held up very well on Projects 1 and 2. There are only a few areas that have been impacted by the stone trucks so far. It is much less than I expected.