



152 East Main Street • Forest City, NC 28043

Phone (828) 247-4495 • Fax (828) 247-4498

MEMORANDUM

Date: November 11, 2013
To: Danny Searcy
From: David Odom
Re: Weekly Update on Grey Rock Activities

1. Project 3B is completed with the exception of the two retaining walls.
2. Project 8 has been graded to the first intersection which now has stone. The contractor is continuing to the end of Project 8 now. This should be completed in about a month.
3. Project 9 is 75% complete. The culvert in the stream has been installed.
4. Project 4 Paving is completed.
5. Parts of Project 7, 8 & 9 paving bids were opened awarded at the November meeting. This work will be completed by Thanksgiving and will be the last paving project.