



152 East Main Street • Forest City, NC 28043

Phone (828) 247-4495 • Fax (828) 247-4498

MEMORANDUM

Date: June 26, 2013

To: Danny Searcy

From: David Odom

Re: Weekly Update on Grey Rock Activities

1. Project 7 stone installation will begin this week on the upper end of the project. Better progress continues as the weather continues to cooperate.
2. We are at 65% completion on Project 4B. This project should be completed in July.
3. The Project 10 bid opening has been delayed. Contractors advised that, due to the work on Project 3B and 8 that must occur first, they preferred not to tie up bonds that long. We are going to advertise Project 11 later this week.
4. At DENR's request, we are delaying beginning clearing on Project 3B until Project 4B is completed, due to the sensitive nature of the proximity of the creek. We are going to begin clearing on Project 8 above 3B. Project 3B doesn't require much clearing anyway.