

152 East Main Street • Forest City, NC 28043

Phone (828) 247-4495 • Fax (828) 247-4498

## ENGINEER'S CONSTRUCTION OBSERVATION REPORT

Project: Queen's Gap		Project Number: 2013-002
Contractor: Site Development Corporation		Contact at Site: J. Worley
Date: 05/09/2016	Time of Arrival	Weather Conditions: Workable soils.
Notice to Proceed:		Substantial Completion Date:
Previous Rain Days:		Previous Substantial Completion Date:
Rain Days Since Last Report:	Total Rain Days:	Current Substantial Completion Date:

## **Observations & Notes:**

Site inspection for Project 3 and 5 areas.

Project 5 – Work is progressing in Project 5 area with Catch Basin re-work for top installation and inlet protection being completed on previously installed concrete boxes. Construction survey has been completed for the new road alignment in the switchback located near the upper portion of Project 5 area. Portions of the sediment fence previously installed will need to be re-located downslope. The work to relocate the electrical line in the Project 5 roadway has been completed by the REMC.

Project 3 - Continue maintenance on ditchlines previously constructed that lack vegetative groundcover. Vegetation needs to be established in all ditchlines project wide.

Waterline installation has resumed with T&K Utility on-site. Stone base course is being stripped by windrowing and the road shoulder and ditchline vegetation is being preserved during the waterline installation.

The last rain event was on 05-07-16 with 0.20" recorded. NPDES self-monitoring report is attached.

## Project 2 notes:

The road paving of Project 2 is scheduled to begin by Caldwell Construction Services. Caldwell Construction was not present today. During the previous week approximately 500 ton CABC stone was placed on the Project Three roadways to setup for asphalt paving.



Project Three area waterline construction installation is underway by T&K Utility.



New Catch Basin top installation with inlet protection provided by Site Development Corporation.