



Odom
Engineering
PLLC

152 East Main Street • Forest City, NC 28043

Phone (828) 247-4495 • Fax (828) 247-4498

ENGINEER'S CONSTRUCTION OBSERVATION REPORT

Project: Queenø Gap project	Project Number: 2013-002
Contractor: Site Development Corporation	Contact at Site: as noted.
Date: 06-01-2016	Weather Conditions: Workable soils.
Notice to Proceed:	Substantial Completion Date:
Previous Rain Days:	Previous Substantial Completion Date:
Rain Days Since Last Report: Total Rain Days:	Current Substantial Completion Date:

Observations & Notes:

Site inspection for Project 3 and 5 areas:

Project 5 ó Work continues on the road re-alignment at the upper part of Project 5 area. Site Development (Jim Worley present) continues to construct the lower part of the new roadbed and fill slope areas. Fill material is being placed and compacted in the new road alignment area.

Project 3 - Waterline installation by T&K Utility was completed in Devin Ridge Road and is currently caught up with road construction in Project 5 areas. T&K Utility has completed connections, post valves, fire hydrant assemblies and air release valves in the Project 3 areas.

Site Development Corp. - Continue maintenance on ditch lines previously constructed that lack vegetative groundcover. Vegetation needs to be established in all ditch lines, road shoulders and slopes project wide.

Site Development stated that the road section in Project 3 ó (Labras Drive) will be re-worked to provide (19øwidth) and 6ö CABC stone depth to prepare the area for asphalt paving.

Road widths in Project 3 need to be checked for (19ø) road widths.

Site Inspection for Project 2 & 3 paving:

Caldwell Construction (John Caldwell present) has started paving in Project 2 at the upper cul-de-sac (Alastar Drive) and progressed to the intersection with Shire Lane on this date.

NPDES self-monitoring report is attached.

Reported by: Wayne Watkins, CPESC



Project two ó Alastar Drive upper road section.



Project 2 - Alastar Drive cul-de-sac