



Odom
Engineering
PLLC

152 East Main Street • Forest City, NC 28043

Phone (828) 247-4495 • Fax (828) 247-4498

ENGINEER'S CONSTRUCTION OBSERVATION REPORT

Project: Queenø Gap		Project Number: 2013-002
Contractor: Site Development Corporation		Contact at Site: J. Worley, Chris Hendley, T&K
Date: 05/16/2016	Time of Arrival	Weather Conditions: Workable soils.
Notice to Proceed:		Substantial Completion Date:
Previous Rain Days:		Previous Substantial Completion Date:
Rain Days Since Last Report:	Total Rain Days:	Current Substantial Completion Date:

Observations & Notes:

Site inspection for Project 3 and 5 areas.

Project 5 ó Work is progressing in Project 5 area with the re-construction of the roadway in Devon Ridge Road near the upper portion of Project 5. The Contractor is benching the base of the new road and the soils are being mechanically compacted. The sediment fence has been re-located to a new location below the proposed new road alignment.

REMC has completed the re-location of the electrical power line located in Devon Ridge Road.

Project 3 - Waterline installation has resumed with T&K Utility working in Eamon Drive at time of inspection. T&K Utility has completed connections of the waterline in other areas on the project that were previously skipped due to other construction activity. Post valves and air release valves will be installed following the installation of line work in the current work area.

Stone base course is being stripped by windrowing and the road shoulder and ditchline vegetation is being preserved during the waterline installation.

Continue maintenance on ditchlines previously constructed that lack vegetative groundcover. Vegetation needs to be established in all ditchlines project wide.

Only trace amount of rainfall over the past reporting period.

Project 2 notes:

The road paving of Project 2 is scheduled to begin by Caldwell Construction Services. Caldwell Construction was not present today.

NPDES self-monitoring report is attached.

Reported by: Wayne Watkins, CPESC



New road construction on Devin Ridge Road in Project 5 area.



Waterline installation completed by T&K Utility in an earlier project area. Re-vegetate disturbed ditchline and shoulder areas.