



152 East Main Street • Forest City, NC 28043

Phone (828) 247-4495 • Fax (828) 247-4498

MEMORANDUM

Date: March 13, 2013

To: Danny Searcy

From: David Odom

Re: Weekly Update on Grey Rock Activities

-
1. Project 5 is completed except for final stone placement. Project 6 clearing is completed and grading is underway.
 2. Project 7 clearing will begin next week.
 3. Project 8 is to be rebid on March 28.
 4. Awaiting erosion control plan approval for Project 4B.
 5. Anticipate beginning construction on Project 3B in about two to three weeks. We will have a preconstruction meeting with NCDENR prior to beginning that project.
 6. We received the final permit from the Army Corps for all Phase I stream impacts. The remainder will be paid for with Project 8.