



152 East Main Street • Forest City, NC 28043

Phone (828) 247-4495 • Fax (828) 247-4498

ENGINEER'S CONSTRUCTION OBSERVATION REPORT

Project: Queen's Gap	Project Number: 2013-002	
Contractor: Site Development Corporation	Contact at Site: J. Worley	
Date: 04/26/2016	Time of Arrival	Weather Conditions: Workable soils.
Notice to Proceed:	Substantial Completion Date:	
Previous Rain Days:	Previous Substantial Completion Date:	
Rain Days Since Last Report:	Total Rain Days:	Current Substantial Completion Date:

Observations & Notes:

Site inspection for Project 3 and 5 areas.

Project 3 – Certain areas in project 3 are being re-worked to achieve the required roadbed width. Several areas are very tight concerning the road width. One area of concern is located in the turn of the roadbed prior to entering into Project 2 area. This section was discussed today with Jim Worley. Additional width should be provided by increasing the fill slope in the inside radius of the turn.

Ditchline restoration is needed in the beginning section of project 3 area. Vegetation needs to be established in all ditchlines project wide.

Project 5 - Site Development Corporation continues work on Eamon Drive. Pipe culverts and catch basins have been installed. CABC base course in being placed at time of inspection. Vegetation from recent seeding is beginning to emerge. Work on the upper section of Devin Ridge Road is halted by the conflict with the existing underground power line.

The last rain event was on 04-22-2016 with 0.35" recorded. NPDES self-monitoring report is attached.