



152 East Main Street • Forest City, NC 28043
Phone (828) 247-4495 • Fax (828) 247-4498

ENGINEER'S CONSTRUCTION OBSERVATION REPORT

Project: Queen's Gap project	Project Number: 2013-002
Contractor: Site Development Corporation	Contact at Site: as noted.
Date: 06-08-2016	Weather Conditions: Workable soils.
Notice to Proceed:	Substantial Completion Date:
Previous Rain Days:	Previous Substantial Completion Date:
Rain Days Since Last Report: Total Rain Days:	Current Substantial Completion Date:

Observations & Notes:

Site inspection for Project 3 and 5 areas:

Project 5 – Work continues on the road re-alignment at the upper part of Project 5 area. Site Development (Jim Worley present) continues to construct the new road bed and fill slope areas – earthwork appears to be approximately 75% complete. Fill material is being placed and compacted in the new road alignment area. Site Development Corp. is providing maintenance on ditch lines in Project 5 areas by removing sediment load at rock check dams.

Project 3 –Vegetation needs to be established in all ditch lines, road shoulders and slopes project wide. Site Development to provide (19') wide CABC stone base course – (6") compacted depth for all road construction areas.

Site Inspection for Project 2 & 3 paving:

Work is progressing on grading for asphalt pavement placement. Caldwell Construction is on site and the CABC stone is being setup and compacted.

NCG010000 self-monitoring report is attached.

Reported by: Wayne Watkins, CPESC



Excavation and compaction for the new roadbed in Project 5 area at approximate station 22+00



The existing roadbed on the right will be abandon. New roadbed construction will be to the left side of the photo.



Project 2 road recently paved – Alastar Drive.



Project 2 cul-de-sac stone base course has been setup for asphalt paving.