



152 East Main Street • Forest City, NC 28043
 Phone (828) 247-4495 • Fax (828) 247-4498

ENGINEER'S CONSTRUCTION OBSERVATION REPORT

Project: Queen's Gap		Project Number: 2013-002	
Contractor: Site Development Corporation		Contact at Site: Paul	
Date: 12/18/2015	Time of Arrival: 1:00 pm	Weather Conditions: Wet soils / clear.	
Notice to Proceed:		Substantial Completion Date:	
Previous Rain Days:		Previous Substantial Completion Date:	
Rain Days Since Last Report:	Total Rain Days:	Current Substantial Completion Date:	

Observations & Notes:

Road construction continues with road base coarse being placed in Devin Ridge above Station 6+00. Drainage channel construction in the same area is under construction.

Work in the Common Area to repair drainage problems, stabilize the waste soil area, channel stabilization and rip-rap placement has been provided.

Slope repair in Project 3 has not started.

EROSION CONTROL REQUIREMENTS:

- Remove sediment accumulations in all areas such as drainage channels, check dams, wattles and areas where sediment has migrated from rainfall events.
- Re-vegetate all disturbed areas by seeding, mulching and or matting.
- Repair slope failures in Project 3 areas.

T&K Construction was not on site at time of inspection. Waterline installation remains to be completed in Ph. 3.



