



152 East Main Street • Forest City, NC 28043  
Phone (828) 247-4495 • Fax (828) 247-4498

## ENGINEER'S CONSTRUCTION OBSERVATION REPORT

Project: Queen's Gap	Project Number: 2013-002
Contractor: Site Development Corporation	Contact at Site: Paul
Date: 12/29/2015      Time of Arrival 10:00 am	Weather Conditions: Wet soils / non-workable
Notice to Proceed:	Substantial Completion Date:
Previous Rain Days:	Previous Substantial Completion Date:
Rain Days Since Last Report:      Total Rain Days:	Current Substantial Completion Date:

### Observations & Notes:

Inspection following heavy rainfall over the past several days.

**Project 3 – Additional slope movement has occurred in the same areas as previously observed. Soils are saturated and repair work is scheduled as soon as soils are workable.**

### EROSION CONTROL REQUIREMENTS:

- **Remove sediment accumulations in all areas such as drainage channels, check dams, wattles and areas where sediment has migrated from rainfall events.**
- **Re-vegetate all disturbed areas by seeding, mulching and or matting.**
- **Repair slope failures in Project 3 areas.**

**T&K Construction was not on site at time of inspection. Waterline installation remains to be completed in Ph. 3.**

