



152 East Main Street • Forest City, NC 28043
Phone (828) 247-4495 • Fax (828) 247-4498

MEMORANDUM

Date: October 30, 2013
To: Danny Searcy
From: David Odom
Re: Weekly Update on Grey Rock Activities

1. Project 3B will be completed next week. Paving for this project will begin in a few weeks. Stone is down on the entire section but some work needs to be completed on the bank.
2. Project 8 has been graded to the first intersection which now has stone. The contractor is continuing to the end of Project 8 now. This should be completed in about a month.
3. Project 9 is 70% complete. The culvert in the stream will be installed next week and it should be completed in about a month.
4. Project 4 Paving is underway and will be completed next week. Parts of Project 7, 8 & 9 paving bids were opened last week and will be awarded at the November meeting. This work will be completed by Thanksgiving and will be the last paving project.
5. Project 11 bids will open in about 3 weeks.