



152 East Main Street • Forest City, NC 28043
Phone (828) 247-4495 • Fax (828) 247-4498

MEMORANDUM

Date: February 6, 2013
To: Danny Searcy
From: David Odom
Re: Weekly Update on Grey Rock Activities

1. Projects 5 & 6 are under construction. It is moving slower than the others due to rain and freezing ground. No problems have been encountered.
2. Project 7 Notice to Proceed has been issued. Contractor to mobilize in about 2 weeks.
3. The Project 8 bid date is February 19th. We anticipate beginning this project in early April. We are including the remainder of the stream impact fees in this bid so we can finish that process for the rest of the project.
4. Project 9 design is underway and should be completed next week.
5. Received comments on trout buffer variance for Project 4B. We will submit those revisions this week. Expect this approval in two weeks or so.