



152 East Main Street • Forest City, NC 28043  
Phone (828) 247-4495 • Fax (828) 247-4498

## **MEMORANDUM**

**Date: July 24, 2012**

**To: Danny Searcy**

**From: David Odom**

**Re: Weekly Update on Grey Rock Activities – Projects 1-5**

---

1. Work is continuing on Project 2 and Project 1 split seal installation will be completed by tomorrow. Paving is scheduled to begin on Friday and should be completed mid-week next week. The asphalt contractor will then backfill the paving and seed the disturbed shoulders and Project 1 will be complete (except for the final coat of asphalt at the end of the project). No problems noted.
2. Opened bids today for Project 3 Grading. Low bidder was Sisk in the amount of \$995,478 (including contingency).
3. Opened bids today for Project 2 Paving. Low bidder was Harrison (formerly APAC) in the amount of \$325,479 (including contingency).
4. We will advertise for Project 4 next week. Plans are nearly complete.
5. Work is continuing on the design of Project 5.