



152 East Main Street • Forest City, NC 28043
Phone (828) 247-4495 • Fax (828) 247-4498

MEMORANDUM

Date: August 14, 2013
To: Danny Searcy
From: David Odom
Re: Weekly Update on Grey Rock Activities

1. Project 4B is complete.
2. Project 3B is underway down to the first culvert from the beginning of Project 1. We are encountering some rock but everything else is moving smoothly. No clearing is being done until the stone is installed on the first section, matting is down and culvert installed. Then they will clear to the second culvert and build that which should go quickly.
3. Project 7 is continuing. The sediment across the road has been removed and matting is installed on the first 500'. We have encountered some trash buried in the current section. S&ME will inspect.
4. Project 5 & 6 paving complete.
5. Clearing is underway on the first section of Project 8 since it needs to built concurrently with that part of 3B.