



152 East Main Street • Forest City, NC 28043

Phone (828) 247-4495 • Fax (828) 247-4498

### **MEMORANDUM**

**Date: August 15, 2012**

**To: Danny Searcy**

**From: David Odom**

**Re: Weekly Update on Grey Rock Activities – Projects 1-5**

---

1. Work is continuing on Project 2. It will be completed early next week.
2. Project 2 Paving will begin with stone set up on Monday. Contracts are in place.
3. Project 3 Erosion Control Plan revision has been resubmitted. Charles Koontz will be back on Monday to begin the review. We have requested that “completion” be limited to stone rather than pavement. I think that will be allowed which will allow Project 3 to begin later next week.
4. Work is continuing on obtaining permits for the stream impacts on the entire job. Most comment letters are in and Clearwater Environmental is answering the comments. The irisetete plant identification process is complete and is not an issue.