



152 East Main Street • Forest City, NC 28043  
Phone (828) 247-4495 • Fax (828) 247-4498

## **MEMORANDUM**

**Date: August 8, 2012**

**To: Danny Searcy**

**From: David Odom**

**Re: Weekly Update on Grey Rock Activities – Projects 1-5**

---

1. Work is continuing on Project 2. The current estimate is that Sisk will complete Project 2 over the next 3 weeks. Project 1 paving is complete. No problems noted.
2. Awarded the contracts for Project 3 and Project 2 paving on Monday. Contractors have the contracts for signature and are getting bonds/insurance certificates.
3. We have advertised for Project 4 and Project 3 paving. Work is continuing on the design of Project 5.
4. Project 3 Erosion Control Plan was denied by DENR. The denial was due to impacting the trout buffer. We are modifying the plans this week to delete that impact. Also, DENR has indicated that they do not want us to do any work on Project 3 until Project 2 is completed. By complete, they meant paved. I plan to pursue that further so that complete is defined by stone being installed.
5. Work is continuing on obtaining permits for the stream impacts on the entire job. Most comment letters are in and Clearwater Environmental is answering the comments. They are onsite today looking for the white irisette plant.