



152 East Main Street • Forest City, NC 28043

Phone (828) 247-4495 • Fax (828) 247-4498

### **MEMORANDUM**

**Date: September 19, 2012**  
**To: Danny Searcy**  
**From: David Odom**  
**Re: Weekly Update on Grey Rock Activities – Projects 1-5**

---

1. Project 3A is under construction. The rain and some poor soil has slowed the process down. We will have to undercut approximately 6' for a 100' section of roadway. I am going to modify the erosion control plan to reflect additional disturbed area to dispose of the soil material.
2. We have Project 3B approval, however, DENR wants to wait to begin until we have the stream impact permits. Those should be here in 3-4 weeks based on conversations with DWQ and ACOE. We are going to begin work on Project 4A as soon as 3A is completed in order to stay on schedule.
3. Work is continuing on obtaining permits for the stream impacts on the entire job.
4. Repairs on Project 1 shoulders is completed and looks great and is now stabilized.
5. Mandatory pre-bid meeting for Project 5 on September 24<sup>th</sup> on site. Bids will be opened on October 9<sup>th</sup> at 10 am at the Annex.