



152 East Main Street • Forest City, NC 28043

Phone (828) 247-4495 • Fax (828) 247-4498

MEMORANDUM

Date: September 25, 2013
To: Danny Searcy
From: David Odom
Re: Weekly Update on Grey Rock Activities

1. 1500' of Project 3B has been completed with stone. Another 1000' has been rough graded. Additionally another 1000' has been cleared. We anticipate finishing 3B in three weeks.
2. Project 8 has been graded to the first intersection. It is matted and seeded and ready for stone.
3. Project 9 (Cold Mountain Road) is finished with the exception of stone installation. Stone will be installed next week.
4. Project 7 is completed.
5. Project 4 Paving bids open tomorrow. We are advertising for paving for Project 7, part of 8 and part of 9 this week. Ideally all of that will be paved this year with all other paving after the first of the year.