



152 East Main Street • Forest City, NC 28043  
Phone (828) 247-4495 • Fax (828) 247-4498

## **MEMORANDUM**

**Date: March 6, 2013**  
**To: Danny Searcy**  
**From: David Odom**  
**Re: Weekly Update on Grey Rock Activities**

---

1. Project 5 is nearly completed. The weather is still not cooperating to allow good progress. Project 6 clearing is nearly completed. All of the rock blasting is completed on project 5. Project 6 grading should begin in about one week.
2. Project 7 clearing will begin the end of this week if the weather cooperates.
3. Project 8 is to be rebid on March 28 due to insufficient time being granted for subcontractors to contract the bidders. All future bids will provide the affidavit of advertisement to ensure that bid requirement is met.
4. Received the trout buffer variance for Project 4B. Awaiting erosion control plan approval.