



152 East Main Street • Forest City, NC 28043
Phone (828) 247-4495 • Fax (828) 247-4498

MEMORANDUM

Date: December 19, 2012
To: Danny Searcy
From: David Odom
Re: Weekly Update on Grey Rock Activities

1. Received verbal comments on 3B trout buffer variance. We are responding now and will mail it out next week. The comments were very reasonable.
2. We are awaiting the permit from the Corps which has been mailed for all stream crossings. As soon as that is received, the HOA will need to sign and we will pay the EEP fee for the first 5 stream crossings. There are two on 3B so we want to get that completed no later than the end of February.
3. Grading is underway on Project 5 and is approximately half completed. This work will finish in January.
4. Awaiting DENR approval on Project 6.
5. The Project 7 Bid Opening is tomorrow at 11 am at the Annex.